



BLESSEY

Marine Services, Inc.

P.O. Box 23734 • Harahan, Louisiana 70183

Phone: (504) 734-1156

Fax: (504) 734-1195

ANNUAL CARGO PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED.

BARGE NAME: Web-347

Annual Operational Cargo Piping Test (actual date of test) 4-28-24

Test Pressure: 100 PSI

(Completed in accordance with Letter of Alternative Compliance (LOAC) to 33 CFR 156.170. Test procedure detailed in CGO-015 Annual Cargo Pipe Test Procedure)

See Approval Letter of Alternative Compliance

***NOTE: Cargo pump system test is conducted by Blessey Marine Personnel.**

Signature of Tester:	<i>Col. B. W. Zornack</i>
Printed Name of Tester:	Col. B. W. Zornack





BLESSEY

Marine Services, Inc.

P.O. Box 23734 • Harahan, Louisiana 70183

Phone: (504) 734-1156

Fax: (504) 734-1195

BARGE VAPOR TIGHTNESS TEST LETTER

NOTE: Test results are valid for one (1) year from date of test.

NOTE: This test was performed with a certified and calibrated gauge by the testing facility.

NOTE: The vapor stack flame screen was verified to be clean and defect free.

- Test date: 4-28-24
- Barge name / Official Number: Wab 347 / 1252308
- Maximum load rate (BPH): 4000 BPH

→ Pressurize cargo tanks and vapor system to 28 inches of water using a Manometer to record the time and pressure. Close all air valves and allow the vessel to remain pressured for 30 minutes. Use soap to test and inspect for leaks. After 30 minutes, record pressure and times.

- Test cargo tanks & Vapor System to 28 inches of water.
- Start Time: 1230 Beginning Pressure: 28
- End Time: 1300 Ending Pressure: 28

✓ This vessel has been tested in accordance with Section 40 CFR 61.304(f) and has been found to be vapor tight.

Company of Tester:

Location:

T. Barge No 237 Port Allen, LA

Name of Tester (print):

Signature of Tester:

Cory B. Domack Cory B. Domack

Name of Witness (print):

Signature of Witness:

Ham Foster Ham Foster

Affiliation / Company of Witness (print)

T. Barge No 237

