



BLESSEY

Marine Services, Inc.

P.O. Box 23734 • Harahan, Louisiana 70183

Phone: (504) 734-1156

Fax: (504) 734-1195

ANNUAL CARGO PIPING LETTER

INSTRUCTIONS: ALL FIELDS ARE REQUIRED.

BARGE NAME: WAB 402

Annual Operational Cargo Piping Test (actual date of test) 4-18-24

Test Pressure: 100 PSI

(Completed in accordance with Letter of Alternative Compliance (LOAC) to 33 CFR 156.170. Test procedure detailed in CGO-015 Annual Cargo Pipe Test Procedure)

See Approval Letter of Alternative Compliance

***NOTE: Cargo pump system test is conducted by Blessey Marine Personnel.**

Signature of Tester:	<i>Jose Andrade</i>
Printed Name of Tester:	<i>Jose Andrade</i>





BLESSEY

Marine Services, Inc.

P.O. Box 23734 • Harahan, Louisiana 70183 Phone: (504) 734-1156 Fax: (504) 734-1195

BARGE VAPOR TIGHTNESS LETTER

NOTE: Test results are valid for (1) one year from date of test.

NOTE: This test was performed with a certified and calibrated gauge by the testing facility.

NOTE: The vapor stack flame screen was verified to be clean and defect free.

- Test date: 4-18-24 / 1102891
- Barge owner: BLESSEY MARINA
- Barge name / Official Number: WAB 402
- Maximum load rate (BPH): 5000 (BPH)

→ Pressure cargo tanks and vapor system to (28) twenty-eight inches of water using a Manometer to record the time and pressure. Close all air valves and allow the vessel to remain pressured for (30) thirty minutes. Use soap to test and inspect for leaks. After (30) thirty minutes, record pressure and times.

- Test cargo tanks & Vapor System to 28 inches of water.
- Start Time: 2145 Beginning Pressure: 28"
- End Time: 2215 Ending Pressure: 27.9"

✓ This vessel has been tested in accordance with Section 40 CFR 61.304(f) and has been found to be vapor tight.

Company of Tester:	Location:
<u>K SOLV. MARITIME</u>	<u>Chamewier TX</u>
Name of Tester (print):	Signature of Tester:
<u>Jose Ruzman</u>	<u>Jose Ruzman</u>
Name of Witness (print):	Signature of Witness:
<u>JOHN ORV3</u>	<u>JOHN ORV3</u>
Affiliation / Company of Witness (print)	
<u>Supervisor / K SOLV.</u>	

